

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements of drains and asphaltting to 28th to 23rd cross roads in Judicial layout in ward no 04
2	Amount of work portion	
3	Estimated Cost	Rs. 25.00 Lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 110, dated: 20/02/2015
6	No and date under which work order issued	No 110, dated: 20/02/2015
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	31/07/2015
9	Date of receipt of application in the Sub Division office	31/07/2015
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	72 days
15	Date of recommending 2nd extension	
16	Whether the original application of the contractor is enclosed	
17	Balance of work remaining work	
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expiry original period	72 days
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	EOI may be approved for delay with nominal penalty.
21	Remarks of the EE and the daily rate of penalty proposed	


Assistant Engineer


Executive Engineer
Yelahanka Division, Bangalore-64


Assistant Executive Engineer
EOI is sanctioned keeping a
penalty of Rs 1000/- (continuous daily)


Chief Engineer
Yelahanka Division, Bangalore-92
Bangalore 92